CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Name of Work : Improvements to roads and drains at Surabi Layout in Kempegowda ward no-01 of Yelahanka Sub Division, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Nandan Kumar M N,** Contractor, Bangalore.
Est. Cost	:	Rs.15.75Lakhs
Date of Inspection	:	13.03.2023
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward No.01),** BBMP, Bangalore.
		(b) **Mr. Yashas,** Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

PMC Report

Item No.	Description of the Item	Unit	Qnty	Comments / observations
1	Removing and Resetting of Footpath Slab	Sqm	187.13	Work done up to the billed quantity and Quality is satisfactory
2	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and	Cum	293.71	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed	Cum	26.36	Work done up to the billed quantity and Quality is satisfactory
4	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.	Tonne	3.37	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works &	Cum	57.36	Work done up to the billed quantity and Quality is satisfactory

A.E.E

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

o. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
amaiah Layout, Nagasandra, Bangalore - 560 073..
n: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

6	Providing and laying in position plain cement concrete for levelling course for all works in foundation.	Cum	9.72	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M25 with OPC cement,@340kgs/cum with 20mm and down size graded granite	Sqm	162.00	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing precast reinforced cement concrete covering slabs of 23Cm thick made of M25 with OPC cement,@340kgs/cum with 20mm	Sqm	15.90	Work done up to the billed quantity and Quality is satisfactory
9	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	T.Km	375.95	Work done up to the billed quantity and Quality is satisfactory
E1	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom	Nos	248.00	Work done up to the billed quantity and Quality is satisfactory
E2	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Sqm	39.11	Work done up to the billed quantity and Quality is satisfactory

06-09

A.E.E

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory